Name of The Work :- Providing Waterbody fencing, fencing to vacant land at waste wier, Damaged boundry fencing,walking path and other development work at Doddabommasandra lake ward 10.

Name of Agency :- Sri.K.N Mahesh, #24, 2nd Cross, Hosahalli, Vijayanagar, Bengaluru-560040

Pre - Measurement Sheet

Item No	Description Of Work	Unit	No	L	B	D	Qty
	Pre-Measurement Recorded on:						**10-01-2022**
1	**Earthwork excavation by manual means** for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications.						
	From Inlet (Behind Indian Oil) to Main Gate						
	Ch: 0+00 to Ch: 0+522	Cum	192	0.70	0.45	0.70	42.49
					Total		42.49
	Pre-Measurement Recorded on:						**10-01-2022**
1	**Earthwork excavation by manual means** for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications.						
	From Inlet (Behind Indian Oil) to Main Gate						
	Ch: 0+526 to Ch: 1+141	Cum	227	0.70	0.45	0.70	50.24
					Total		50.24

42.34

42.34

50.05

50.05

CTOR

ASSISTANT ENGINEER 10/01

ASSISTANT EXE- ENGINEER 10/1

Name of The Work :- Providing Waterbody fencing, fencing to vacant land at waste wier, Damaged boundry fencing,walking path and other development work at Doddabommasandra lake ward 10.

Name of Agency :- Sri.K.N Mahesh, #24, 2nd Cross, Hosahalli, Vijayanagar, Bengaluru-560040

Pre - Measurement Sheet

Item No	Description Of Work	Unit	No	L	B	D	Qty
	Pre-Measurement Recorded on:						**28-01-2022**
1	**Earthwork excavation by manual means** for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications.						
	From Inlet (Behind Indian Oil) to Main Gate						
	Ch: 1+173 to Ch: 1+336	Cum	60	0.70	0.45	0.70	13.28
					Total		13.28
	Pre-Measurement Recorded on:						**02-01-2022**
1	**Earthwork excavation by manual means** for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications.						
	From Inlet (Behind Indian Oil) to Main Gate						
	Ch: 1+339 to Ch: 2+072	Cum	271	0.70	0.45	0.70	59.98
					Total		59.98

13.23
13.23
59.75

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXE- ENGINEER

Name of The Work :- Providing Waterbody fencing, fencing to vacant land at waste wier, Damaged boundry fencing,walking path and other development work at Doddabommasandra lake ward 10.

Name of Agency :- Sri.K.N Mahesh, #24, 2nd Cross, Hosahalli, Vijayanagar, Bengaluru-560040

Pre - Measurement Sheet

Item No	Description Of Work	Unit	No	L	B	D	Qty
	Pre-Measurement Recorded on:						16-02-2022
1	**Earthwork excavation by manual means** for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications.						
	From Inlet (Behind Indian Oil) to Main Gate						
	Ch: 2+082 to Ch: 2+392	Cum	114	0.70	0.45	0.70	25.23
					Total		25.23

25.14

25-14

CONTRACTOR

ASSISTANT ENGINEER 16/02

ASSISTANT EXE- ENGINEER 16/2

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of The Work :- Providing Waterbody fencing, fencing to vacant land at waste wier, Damaged boundry fencing,walking path and other development work at Doddabommasandra lake ward 10.

Name of Agency :- Sri.K.N Mahesh, #24, 2nd Cross, Hosahalli, Vijayanagar, Bengaluru-560040

Pre - Measurement Sheet

Item No	Description Of Work	Unit	No	L	B	D	Qty
	Pre-Measurement Recorded on:						23-02-2022
1	Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications.						
	From Kalyani Towards Labour Rooms (Ch: 0+00 to Ch: 0+345.4)						
	For 2.0 mtrs Pipe Height	Cum	124	0.70	0.45	0.70	27.44
					Total		27.44
	Pre-Measurement Recorded on:						03-03-2022
1	Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications.						
	Near Gym Towards Inlet (Ch: 0+00 to Ch: 0+088)						
	For 2.0 mtrs Pipe Height	Cum	35	0.70	0.45	0.70	7.75
					Total		7.75

27.44 27.34
27.44 27.34
7.75 7.71
7.75 7.71

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXE- ENGINEER

Name of The Work :- Providing Waterbody fencing, fencing to vacant land at waste wier, Damaged boundry fencing,walking path and other development work at Doddabommasandra lake ward 10.

Name of Agency :- Sri.K.N Mahesh, #24, 2nd Cross, Hosahalli, Vijayanagar, Bengaluru-560040

Pre - Measurement Sheet

Item No	Description Of Work	Unit	No	L	B	D	Qty
	Pre-Measurement Recorded on:						**19-01-2022**
2	**Providing and laying in position plain cement concrete of mix 1:3:6** with OPC cement @ 240kgs, with 40mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @ 0.459cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.						
	From Inlet (Behind Indian Oil) to Main Gate						
	Ch: 0+00 to Ch: 0+522	**Cum**	192	0.70	0.45	0.15	**9.11** 9.07
					Total		**9.11** 9.07
	Pre-Measurement Recorded on:						**28-01-2022**
2	**Providing and laying in position plain cement concrete of mix 1:3:6** with OPC cement @ 240kgs, with 40mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @ 0.459cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.						
	From Inlet (Behind Indian Oil) to Main Gate						
	Ch: 0+526 to Ch: 1+141	**Cum**	227	0.70	0.45	0.15	**10.77**
					Total		**10.77** 10.73

CONTRACTOR

19/01

ASSISTANT ENGINEER

19/1.

ASSISTANT EXE- ENGINEER

Name of The Work :- Providing Waterbody fencing, fencing to vacant land at waste wier, Damaged boundry fencing,walking path and other development work at Doddabommasandra lake ward 10.

Name of Agency :- Sri.K.N Mahesh, #24, 2nd Cross, Hosahalli, Vijayanagar, Bengaluru-560040

Pre - Measurement Sheet

Item No	Description Of Work	Unit	No	L	B	D	Qty
	Pre-Measurement Recorded on:						**02-02-2022**
2	**Providing and laying in position plain cement concrete of mix 1:3:6** with OPC cement @ 240kgs, with 40mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @ 0.459cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.						
	From Inlet (Behind Indian Oil) to Main Gate						
	Ch: 1+173 to Ch: 1+336	**Cum**	60	0.70	0.45	0.15	**2.85**
					Total		**2.85**
	Pre-Measurement Recorded on:						**16-02-2022**
2	**Providing and laying in position plain cement concrete of mix 1:3:6** with OPC cement @ 240kgs, with 40mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @ 0.459cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.						
	From Inlet (Behind Indian Oil) to Main Gate						
	Ch: 1+339 to Ch: 2+072	**Cum**	271	0.70	0.45	0.15	**12.85**
					Total		**12.85**

12.80

CONTRACTOR

02/02

ASSISTANT ENGINEER

02/2

ASSISTANT EXE. ENGINEER

Name of The Work :- Providing Waterbody fencing, fencing to vacant land at waste wier, Damaged boundry fencing,walking path and other development work at Doddabommasandra lake ward 10.

Name of Agency :- Sri.K.N Mahesh, #24, 2nd Cross, Hosahalli, Vijayanagar, Bengaluru-560040

Pre - Measurement Sheet

Item No	Description Of Work	Unit	No	L	B	D	Qty
	Pre-Measurement Recorded on:						23-02-2022
2	**Providing and laying in position plain cement concrete of mix 1:3:6** with OPC cement @ 240kgs, with 40mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @ 0.459cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.						
	From Inlet (Behind Indian Oil) to Main Gate						
	Ch: 2+082 to Ch: 2+392	Cum	114	0.70	0.45	0.15	5.41
					Total		5.41

5.38

CONTRACTOR

ASSISTANT ENGINEER 23/2

ASSISTANT EXE. ENGINEER 23/2

Name of The Work :- Providing Waterbody fencing, fencing to vacant land at waste wier, Damaged boundry fencing,walking path and other development work at Doddabommasandra lake ward 10.

Name of Agency :- Sri.K.N Mahesh, #24, 2nd Cross, Hosahalli, Vijayanagar, Bengaluru-560040

Pre - Measurement Sheet

Item No	Description Of Work	Unit	No	L	B	D	Qty
	Pre-Measurement Recorded on:						08-03-2022
2	**Providing and laying in position plain cement concrete of mix 1:3:6** with OPC cement @ 240kgs, with 40mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @ 0.459cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.						
	From Kalyani Towards Labour Rooms (Ch: 0+00 to Ch: 0+345.4)						
	For 2.0 mtrs Pipe Height	Cum	124	0.70	0.45	0.15	5.88
					Total		5.88
	Pre-Measurement Recorded on:						08-03-2022
2	**Providing and laying in position plain cement concrete of mix 1:3:6** with OPC cement @ 240kgs, with 40mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @ 0.459cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.						
	Near Gym Towards Inlet (Ch: 0+00 to Ch: 0+088)						
	For 2.0 mtrs Pipe Height	Cum	35	0.70	0.45	0.15	1.66
					Total		1.66

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXE. ENGINEER

Name of The Work :- Providing Waterbody fencing, fencing to vacant land at waste wier, Damaged boundry fencing,walking path and other development work at Doddabommasandra lake ward 10.

Name of Agency :- Sri.K.N Mahesh, #24, 2nd Cross, Hosahalli, Vijayanagar, Bengaluru-560040

Pre - Measurement Sheet

Item No	Description Of Work	Unit	No	L	B	D	Qty
	Pre-Measurement Recorded on:						28-01-2022
3	**Providing and laying in position plain cement concrete of Mix 1:2:4** with OPC @ 220kgs, with 20mm and down size gradedgranite metal coarse aggregates @0.69 cum and fine aggregtes@ 0.56cum, machine mixed, concrete laid in layers not exceedin15 cms. thick, well compacted, in foundation, plinth and cills, includingcost of all materials, labour, HOM curing complete as per specifications						
	From Inlet (Behind Indian Oil) to Main Gate						
	Ch: 0+00 to Ch: 0+522	Cum	192	0.70	0.45	0.60	36.42
					Total		36.42
	Pre-Measurement Recorded on:						02-01-2022
3	**Providing and laying in position plain cement concrete of Mix 1:2:4** with OPC @ 220kgs, with 20mm and down size gradedgranite metal coarse aggregates @0.69 cum and fine aggregtes@ 0.56cum, machine mixed, concrete laid in layers not exceedin15 cms. thick, well compacted, in foundation, plinth and cills, includingcost of all materials, labour, HOM curing complete as per specifications						
	From Inlet (Behind Indian Oil) to Main Gate						
	Ch: 0+526 to Ch: 1+141	Cum	227	0.70	0.45	0.60	43.06
					Total		43.06

36.29

42.90

42.90

CONTRACTOR

28/01

ASSISTANT ENGINEER

ASSISTANT EXE- ENGINEER

Name of The Work :- Providing Waterbody fencing, fencing to vacant land at waste wier, Damaged boundry fencing,walking path and other development work at Doddabommasandra lake ward 10.

Name of Agency :- Sri.K.N Mahesh, #24, 2nd Cross, Hosahalli, Vijayanagar, Bengaluru-560040

Pre - Measurement Sheet

Item No	Description Of Work	Unit	No	L	B	D	Qty
	Pre-Measurement Recorded on:						**16-02-2022**
3	**Providing and laying in position plain cement concrete of Mix 1:2:4** with OPC @ 220kgs, with 20mm and down size gradedgranite metal coarse aggregates @0.69 cum and fine aggregtes@ 0.56cum, machine mixed, concrete laid in layers not exceedin15 cms. thick, well compacted, in foundation, plinth and cills, includingcost of all materials, labour, HOM curing complete as per specifications						
	From Inlet (Behind Indian Oil) to Main Gate						
	Ch: 1+173 to Ch: 1+336	**Cum**	60	0.70	0.45	0.60	**11.38**
					Total		**11.38**
	Pre-Measurement Recorded on:						**16-02-2022**
3	**Providing and laying in position plain cement concrete of Mix 1:2:4** with OPC @ 220kgs, with 20mm and down size gradedgranite metal coarse aggregates @0.69 cum and fine aggregtes@ 0.56cum, machine mixed, concrete laid in layers not exceedin15 cms. thick, well compacted, in foundation, plinth and cills, includingcost of all materials, labour, HOM curing complete as per specifications						
	From Inlet (Behind Indian Oil) to Main Gate						
	Ch: 1+339 to Ch: 2+072	**Cum**	271	0.70	0.45	0.60	**51.41**
					Total		**51.41**

11.34

51.21

51.21

CONTRACTOR

16/2

ASSISTANT ENGINEER

16/2

ASSISTANT EXE ENGINEER

Name of The Work :- Providing Waterbody fencing, fencing to vacant land at waste wier, Damaged boundry fencing,walking path and other development work at Doddabommasandra lake ward 10.

Name of Agency :- Sri.K.N Mahesh, #24, 2nd Cross, Hosahalli, Vijayanagar, Bengaluru-560040

Pre - Measurement Sheet

Item No	Description Of Work	Unit	No	L	B	D	Qty
	Pre-Measurement Recorded on:						03-03-2022
3	**Providing and laying in position plain cement concrete of Mix 1:2:4** with OPC @ 220kgs, with 20mm and down size gradedgranite metal coarse aggregates @0.69 cum and fine aggregtes@ 0.56cum, machine mixed, concrete laid in layers not exceedin15 cms. thick, well compacted, in foundation, plinth and cills, includingcost of all materials, labour, HOM curing complete as per specifications						
	From Inlet (Behind Indian Oil) to Main Gate						
	Ch: 2+082 to Ch: 2+392	Cum	114	0.70	0.45	0.60	21.63
					Total		21.63

21.55

CONTRACTOR

3/3
ASSISTANT ENGINEER

3/3
ASSISTANT EXE. ENGINEER

Name of The Work :- Providing Waterbody fencing, fencing to vacant land at waste wier, Damaged boundry fencing,walking path and other development work at Doddabommasandra lake ward 10.

Name of Agency :- Sri.K.N Mahesh, #24, 2nd Cross, Hosahalli, Vijayanagar, Bengaluru-560040

Pre - Measurement Sheet

Item No	Description Of Work	Unit	No	L	B	D	Qty
	Pre-Measurement Recorded on:						08-03-2022
3	**Providing and laying in position plain cement concrete of Mix 1:2:4** with OPC @ 220kgs, with 20mm and down size gradedgranite metal coarse aggregates @0.69 cum and fine aggregtes@ 0.56cum, machine mixed, concrete laid in layers not exceedin15 cms. thick, well compacted, in foundation, plinth and cills, includingcost of all materials, labour, HOM curing complete as per specifications						
	From Kalyani Towards Labour Rooms (Ch: 0+00 to Ch: 0+345.4)						
	For 2.0 mtrs Pipe Height	Cum	124	0.70	0.45	0.60	23.52
					Total		23.52
	Pre-Measurement Recorded on:						15-03-2022
3	**Providing and laying in position plain cement concrete of Mix 1:2:4** with OPC @ 220kgs, with 20mm and down size gradedgranite metal coarse aggregates @0.69 cum and fine aggregtes@ 0.56cum, machine mixed, concrete laid in layers not exceedin15 cms. thick, well compacted, in foundation, plinth and cills, includingcost of all materials, labour, HOM curing complete as per specifications						
	Near Gym Towards Inlet (Ch: 0+00 to Ch: 0+088)						
	For 2.0 mtrs Pipe Height	Cum	35	0.70	0.45	0.60	6.64
					Total		6.64

23.44

6.62

CONTRACTOR

08/3

ASSISTANT ENGINEER

8/3

ASSISTANT EXE- ENGINEER